

# Final Bunkhouse Report

Building was delivered on August 1, 2018

Work began on August 2, 2018

Building completed August 29, 2018

## **Labor:**

**Stan** Morris - wiring, insulation, paneling, painting, ceilings, bed assembly, hang ceiling fans, handrails

**Elmer** King - wiring, insulation, paneling, painting, ceilings, bed assembly, hang ceiling fans

**Theda** Morris - insulation, paneling, ceiling, painting, hang ceiling fans, sweeping, media queen, bed assembly, list maker, spreadsheet maker, receipt keeper, handrails

**“Diesel” Bob** Huber - rebuilt the steps, ceiling

**Earl** Barr - wiring, cleaned up the construction materials

**Sebastian** - window tint, ceilings

**Paul & Al** - flooring

## **Donations Received:**

Cash from Individuals: \$5,544.00

TCC Bunkhouse Fund: \$4,554.16

Donated Items: \$1,551.24

Total Donations: **\$11,649.40**

## **Donors:**

### **Individuals**

Jim S.

James “Nick” Nichols

Tom Barrett  
Elmer & Sebastian  
Janet Russo-Wallick  
Don Jenkins  
Mickey Musick  
Dan Bullion

### **Clubs**

Trinity River Bears  
Cowtown Leathermen  
PWA

### **Items Donated**

Stan and Theda - 12' x 36' building  
Tandeer - Curtains  
David Barnhardt & Leo Gilbert - Exterior Lighting  
Sebastian & Elmer - Donated and installed window tint  
Mufasa - 2 Twin mattress covers  
Leather and Lace Brazos Valley - 2 Twin mattress covers  
DaddyD and Babydoll - 4 Twin mattress covers  
Ken Stewart - 4 Queen mattress covers  
Dan Murdoch - Smoke Detectors  
Paul Luccia and Al - donated and laid the tile floor

### **Beds**

The beds were primarily built by Stan

12' x 36' Building: \$8,572.32  
6 Bunk beds: 4,297.35  
Construction Materials: \$7,114.26

**Grand Total: \$19,983.93**